

PROGRESS REPORT RIDF- XI (Minor Irrigation)

(NABARD agreed during the month of February/ March, 2006. Period of Completion-31.03.2009)

Sl. No.	Name of Project	Amount Sanctioned (Rs. lakhs)	Cumulative Financial Achievement				Cumulative Physical Achievement				Remarks
			Sept, 2007	Dec., 2007	March, 2008	June, 2008	Sept, 2007	Dec., 2007	March, 2008	June, 2008	
1	2	3	4	5	6	7	8	9	10	11	12
	Schemes for Constructions of 7 MI Projects funded by NABARD under RIDF-XI during 2005-2006.	693.06 (L) 644.76	-	-			-	-			Agreed by Planning on 28/03/2006
1.	Dhardhara & Champarain MIP, Tikrikilla, West Garo Hills	130.10 (L) 120.87	9.93	88.28	37.72		Yet to Commence	35%	40%		
2.	Constn of Kroh Kharthangmaw FIP, Mawphlang , E. Khasi Hills	59.82 (L) 55.37	48.82	59.83	59.83		96.67%	100%	100%		
3	Constn of Mawiong FIP, Mairang, W. Khasi Hills	79.05 (L) 73.66	49.34	74.11	66.34		50%	65%	96%		
4.	Constn of Wahnongkseh FIP, Mawphlang, E. Khasi Hills	107.37 (L) 100.05	62.107	88.05	69.03		60.75%	62.50 %	64%		
5.	Constn of Kyrdem FIP, Umling, Rib-Bhoi	147.48 (L) 136.01	104.56	135.84	136.27		99%	99%	99.8%		
6.	Constn of Umshit FIP, Umling, Rib-Bhoi	109.39 (L) 101.94	56.94	86.94	90.78		90%	90%	91%		
7.	Constn of Madan- Parmynrud, FIP, Thadlaskein, Jaintia Hills.	59.85 (L) 56.86	57.14	59.85	58.82		90%	35%	95%		